

**GOVERNMENT OF PUERTO RICO
PUERTO RICO PUBLIC SERVICE REGULATORY BOARD
PUERTO RICO ENERGY BUREAU**

NEPR
Received:
May 27, 2026
5:50 PM

IN RE:

REVIEW OF THE PUERTO RICO
ELECTRIC POWER AUTHORITY'S 10-
YEAR INFRASTRUCTURE PLAN-
DECEMBER 2020

CASE NO. NEPR-MI-2021-0002

**SUBJECT: Informative Motion on the Status of
SOW: 4 x 25 MW BESS Interconnections at
LUMA 38kV System (May 2026)**

**INFORMATIVE MOTION ON THE STATUS OF SOW: 4 X 25 MW BESS
INTERCONNECTIONS AT LUMA 38KV SYSTEM (MAY 2026)**

TO THE PUERTO RICO ENERGY BUREAU:

COME NOW LUMA Energy, LLC, and LUMA Energy ServCo, LLC, (jointly referred to as "LUMA"), through the undersigned legal counsel and respectfully submit the following:

I. Relevant Procedural Background

1. On March 26, 2021, this Honorable Puerto Rico Energy Bureau ("Energy Bureau") issued a Resolution and Order in the instant proceeding, ordering, in pertinent part, that the Puerto Rico Electric Power Authority ("PREPA") submit to the Energy Bureau the specific projects to be funded with Federal Emergency Management Agency ("FEMA") funds or any other federal funds at least thirty (30) calendar days prior to submitting these projects to the Puerto Rico Central Office for Recovery, Reconstruction and Resiliency ("COR3"), FEMA or any other federal agency ("March 26th Order"). It also directed PREPA to continue reporting to the Energy Bureau and FEMA within the next five years, the progress of all ongoing efforts related to the approval of the submitted projects not yet approved by the Energy Bureau. This Energy Bureau thereafter determined that this directive applied to PREPA and LUMA. *See* Resolution and Order of August 20, 2021.

2. On August 25, 2023, LUMA filed a *Motion Submitting One Scope of Work, Request for Confidentiality, and Supporting Memorandum of Law* (“August 25th Motion”). Therein, LUMA submitted the scope of work (“SOW”) for the “4 x 25 MW BESS Interconnections at LUMA 38kV System” transmission and distribution project (“4 x 25 MW BESS T&D Project”), for the Energy Bureau’s review and approval before submitting it to COR3 and FEMA.

3. On August 30, 2023, the Energy Bureau entered a Resolution and Order (“August 30th Order”) in which it approved the 4 x 25 MW BESS Project SOW, determining that this project was necessary to improve the system’s reliability.

4. Then, on January 3, 2025, the Energy Bureau entered a Resolution and Order (“January 3rd Order”) in which it ordered LUMA “to inform, on or before January 9, 2025, the status of the approval process, the actual contracted cost to construct, and the status of the [4 x 25 MW BESS Project].” *See* January 3rd Order, p.2.

5. On January 9, 2025, LUMA filed its *Informative Motion on the Status of SOW: 4 x 25 MW BESS Interconnections at LUMA 38kV System* to comply with the January 3rd Order.

6. On January 14, 2025, the Energy Bureau issued a Resolution and Order whereby it ordered LUMA to file a status report of the 4 x 25 MW BESS Project until its June 2025 completion date (“January 14th Order”). *See* January 14th Order, p. 2. The Energy Bureau directed that the status report include:

- i) The locations of the twenty (20) sites studied;
- ii) The final four selected sites;
- iii) The cost to complete the studies of the twenty sites.
- iv) Indicate the funds utilized to pay for these studies and the amount spent to date.
- v) The reimbursement status of these funds, or if they were advanced by FEMA
- vi) The [Detailed SOW (“DSOW”)] presented to FEMA and COR3;
- vii) The ROI and LUMA responses to such ROI requested by FEMA and COR3;

- viii) The FAASSt number for the project; and
- ix) An updated cost estimate based on the DSOW.

See Id.

7. In compliance with the January 14th Order, LUMA hereby submits its monthly status report as *Exhibit 1* to this Motion.

RESPECTFULLY SUBMITTED.

We hereby certify that we filed this Motion using the electronic filing system of this Energy Bureau. We will send an electronic copy of this Motion to PREPA via Alexis Rivera, alexis.rivera@prepa.pr.gov, and through its counsel of record, Natalia Zayas Godoy, nzayas@gmlex.net, Richard Cruz Franqui, rcruzfranqui@gmlex.net, and Mirelis Valle Cancel, mvalle@gmlex.net, to Genera PR LLC, through its counsel of record, Jorge Fernández-Reboredo, jfernandez@ecija.com, José J. Díaz Alonso, jdiaz@ecija.com, Ernesto R. Ramos Maldonado, eramos@ecija.com.

In Guaynabo, Puerto Rico, on the 27th day of May 2026.



DLA Piper (Puerto Rico) LLC
B-7 Tabonuco St.
Suite 1501
Guaynabo, PR 00968
Tel. 787-945-9132
Fax 939-697-6102

/s/ Yahaira De la Rosa Algarín
Yahaira De la Rosa Algarín
RUA NÚM. 18,061
yahaira.delarosa@us.dlapiper.com

Exhibit 1

*4x25 MW BESS Interconnections at LUMA 38 kV System Project Monthly Status Report
(May 2026)*

4x25 MW BESS Interconnections at LUMA 38 kV System Project

Monthly Status Report

May 27, 2026

Contents

- Tables & Figures..... 3**
- 1.0 Introduction..... 4**
- 2.0 Monthly Status Update..... 4**
 - 2.1 Detailed Scope of Work 4
 - 2.2 Procurement..... 5
 - 2.3 Design Status 5
 - 2.4 Project Schedule 5
- 3.0 Project Status 6**
 - 3.1 Project Reactivation 6
 - 3.2 Selected Sites 6
 - 3.3 Reimbursement Status..... 7
 - 3.4 Requests for Information..... 7
 - 3.5 FAASt Number 7
 - 3.6 Updated Project Cost..... 8

Tables & Figures

Table 1. Land Acquisition Milestones and Estimated Timeline 6

Table 2. Reimbursement Received 7

Table 3. FAASt Number 7

Table 4. Class 3 Cost Estimate 8

1.0 Introduction

In accordance with the Resolution and Order (R&O) dated January 14, 2025, issued by the Puerto Rico Energy Bureau (Energy Bureau) in Case No.: NEPR-MI-2021-0002 *In Re: Review of the Puerto Rico Power Authority's 10-Year Infrastructure Plan – December 2020*, LUMA is required to provide a monthly report regarding the 4x25 MW BESS Interconnections at the LUMA 38 kV project. This report focuses on the key activities and progress achieved by LUMA in the past 30 days for the Battery Energy Storage Systems (BESS or collectively as the “Project”) approved by the Energy Bureau in its Resolution dated August 30, 2023 (“August 30 Resolution”).

In addition, as established in the Energy Bureau’s February 5, 2026, Resolution and Order (“February 5 Resolution”) and the administrative refinement issued on February 11, 2026 (“February 11 Resolution”), LUMA continues to wait for the Puerto Rico Energy Power Authority’s (PREPA) modification of the Consolidated Project List which is required before reactivation of the Battery Energy Storage System projects. PREPA has not yet complied with the February 11 Resolution; the four projects remain inactive pending PREPA action.

2.0 Monthly Status Update

2.1 Detailed Scope of Work

LUMA continues advancing the Battery Energy Storage System (BESS) initiative in close coordination with the Energy Bureau, the Central Office for Recovery, Reconstruction and Resilience (COR3), PREPA, and the Federal Emergency Management Agency (FEMA). Our efforts remain focused on finalizing the required materials and preparing for the next steps in the FEMA Section 406 Hazard Mitigation (HM) review process. To guide the next phases of review and submission, LUMA has established the following critical steps:

1. Finalization of Narrative Documentation for PREPA and FEMA

Status: **In Progress**

LUMA is in the final stages of completing the updated narrative and presentation materials required for PREPA’s review. During the month of May 2026, LUMA held several meetings with key stakeholders and subject matter experts (SMEs) to ensure strategic consistency, clarify outstanding technical items, and confirm readiness to present the final documentation to PREPA by June 2026.

This internal coordination ensures the narrative incorporates all relevant technical, regulatory, and strategic considerations before the formal handoff to PREPA. Once the materials are delivered, LUMA expects to receive clearer direction on next steps with FEMA and the implications for advancing the Section 406 process.

4x25 MW BESS Interconnections at LUMA 38 kV System Project

Monthly Status Report

NEPR-MI-2021-0002

2. Integration of Stakeholder Feedback and Final Internal Review

Status: **Pending**

Upon PREPA's review, LUMA will integrate any additional recommendations or requested refinements. These updates will be addressed before submitting the finalized BESS HM justification package to COR3 and FEMA.

3. Submission of FEMA Section 406 Justification

Status: **Pending**

Following completion of all internal and stakeholder reviews, LUMA will submit the finalized BESS HM justification to FEMA. This package will include all required supporting documentation to ensure alignment with Section 406 guidance and facilitate efficient review.

2.2 Procurement

Since the BESS projects have been placed as "Process Discontinued", the procurement process is on hold until the projects are activated in the Grants Portal. LUMA continues to monitor FEMA reactivation status and will initiate procurement activities promptly once activation is authorized on the FEMA Accelerated Awards Strategy (FAAST) List and the Grants Portal.

2.3 Design Status

The Preliminary Design has been completed. The selected vendor will manage the Detailed Design through a competitive procurement process. Design assumptions have been updated to reflect the latest guidance from PREPA, COR3, and FEMA, ensuring the selected vendor can develop a compliant, technically robust Detailed Design.

2.4 Project Schedule

The project schedule has been affected by the designation of the BESS projects as "Process Discontinued" in the FEMA Grants Portal. Once the projects are activated in the Grants Portal, LUMA will issue an updated schedule reflecting revised milestones and dependencies. Progress on the schedule remains contingent upon the inclusion of the projects in the Consolidated Project Priority List, which would allow LUMA to advance to subsequent phases.

- Procurement: To be determined (TBD)
- Construction Start: TBD
- Commissioning: TBD

3.0 Project Status

3.1 Project Reactivation

In accordance with the February 5 and February 11 Resolutions, LUMA is awaiting PREPA's modification to the Consolidated Project List to proceed with the reactivation of the BESS Project. As of this reporting period, PREPA has not complied with the February 11 Order, and therefore, all four projects remain inactive. LUMA continues to monitor this requirement closely and is prepared to resume project activities once the necessary updates are completed.

3.2 Selected Sites

PREB previously approved \$4 million to support land acquisition activities for the BESS projects. However, due to the current "Process Discontinued" status of these projects in the FEMA Grants Portal, Due Diligence activities are temporarily on hold. Given that the projects remain inactive and LUMA cannot advance with land acquisition at this stage, LUMA requested through a budget amendment petition filed on March 25, 2026, as part of Case No.: NEPR-MI-2021-0004, *In Re: LUMA's Initial Budgets and Related Terms of Service*, that the monies originally allocated for land purchase for FY2026 be reallocated and reinvested into the T&D System. On April 15, 2026, the PREB issued its final Resolution and Order in Case No. NEPR-AP-2023-0003, *In Re: Revisión de Tarifa de la Autoridad de Energía Eléctrica de Puerto Rico*, denying recovery of the \$4 million in FY2026 land acquisition costs due to changed project circumstances.

Given this, all land acquisition activities will remain on hold until FEMA reactivates the project. Once the project is reactivated, LUMA will include the land purchase as part of the scope estimate.

Steps and estimated timeline (Pending FEMA reactivation):

Table 1. Land Acquisition Milestones and Estimated Timeline

Milestone	Estimated Duration	Projected Completion
FEMA Tier 1 Inclusion & Grants Portal Activation	Several weeks	July (Pending PREPA)
Phase 1 ESA Initiation	2 Months	+2 Months from Activation
Land Appraisal & Due Diligence	1-2 Months	+3-4 Months
Negotiation & Legal Review	6-7 Months	+10-11 Months
Closing & Title Transfer	1 Month	+12 Months

4x25 MW BESS Interconnections at LUMA 38 kV System Project

Monthly Status Report

NEPR-MI-2021-0002

3.3 Reimbursement Status

The reimbursement process is on hold; no reimbursement is available since the project has been placed in the FEMA Grants Portal as “Process Discontinued”. Consequently, no new reimbursement requests can be initiated at this time. Presented below are the reimbursements that were received prior to the project’s change in status.

Table 2. Reimbursement Received

Project Title	Reimbursement Received
FAASt [4 x 25 MW BESS Interconnections on LUMA System] (Substation)	\$132,861.59
FAASt [4 x 25 MW BESS Interconnections Manatí] (Substation)	\$8,027.34
FAASt [4 x 25 MW BESS Interconnections Agiadilla TC] (Substation)	\$161,797.74
FAASt [4 x 25 MW BESS Interconnections Monacillos TC] (Substation)	\$47,355.27

3.4 Requests for Information

LUMA presented the document with the Section 406 HM justification to PREPA and COR3 for review by November 2025, before submitting it to FEMA. The response to FEMA’s request for information (RFI) is expected to be submitted in 2026 after the alignment mentioned in Section 2.1 of this document is completed.

3.5 FAASt Number

As indicated in Section 3.2 above, LUMA has identified four areas where it intends to site the projects. The FEMA FAASt numbers for the four BESS projects are:

Table 3. FAASt Number

Project Title	FEMA FAASt #
FAASt [4 x 25 MW BESS Interconnections Barceloneta] (Substation)	738671(Inactive)
FAASt [4 x 25 MW BESS Interconnections Manatí] (Substation)	752972 (Inactive)
FAASt [4 x 25 MW BESS Interconnections Agiadilla TC] (Substation)	750502 (Inactive)
FAASt [4 x 25 MW BESS Interconnections Monacillos TC] (Substation)	750503 (Inactive)

4x25 MW BESS Interconnections at LUMA 38 kV System Project

Monthly Status Report

NEPR-MI-2021-0002

3.6 Updated Project Cost

The following table contains an updated cost estimate based on the Barceloneta, Manatí, Aguadilla, and San Juan Detailed Scopes of Work (DSOWs) submitted to FEMA.

Table 4. Class 3 Cost Estimate

Project Title	Class 3 Cost Estimate (\$)
FAASt [4 x 25 MW BESS Interconnections Barceloneta] (Substation)	\$55,941,767
FAASt [4 x 25 MW BESS Interconnections Manatí] (Substation)	\$57,640,005
FAASt [4 x 25 MW BESS Interconnections Aguadilla TC] (Substation)	\$52,720,520
FAASt [4 x 25 MW BESS Interconnections Monacillos TC] (Substation)	\$55,503,065