NEBR

Received:

Sep 30, 2020

6:33 PM

GOBIERNO DE PUERTO RICO JUNTA REGLAMENTADORA DE SERVICIO PÚBLICO NEGOCIADO DE ENERGÍA DE PUERTO RICO

IN RE:

SOLICITUD DE PROPUESTAS PARA GENERACION TEMPORERA DE EMERGENCIA CASE NUM.: NEPR-AP-2020-0001

SUBJECT:

Reporte de Estatus y Progreso

MOCIÓN PARA PRESENTAR INFORME DE PROGRESO EN CUMPLIMIENTO DE ORDEN

AL HONORABLE NEGOCIADO DE ENERGÍA:

COMPARECE la Autoridad de Energía Eléctrica de Puerto Rico a través de su representación legal y muy respetuosamente expone y solicita:

La Autoridad de Energía Eléctrica de Puerto Rico (la "Autoridad"), en cumplimiento con la Orden del 22 de mayo del 2020, ¹ presenta a el Negociado de Energía de la Junta Reglamentadora del Servicio Público (el "Negociado de Energía" o "Negociado") el reporte titulado *Costa Sur Damage Assessment and Repairs Progress Status Report* fechado 30 de septiembre de 2020 (el "Reporte de Progreso"). Exhibit A. El Reporte de Progreso detalla las evaluaciones, reparaciones, compras y contrataciones relacionadas con la reparación de las unidades 5 y 6 de la Central Costa Sur. Adjunto también se presentan ciertos contratos otorgados para continuar con las reparaciones de las unidades. Exhibit B.

El Sr. Fernando Padilla, Director de la Oficina de Reestructuración y Asuntos Fiscales de la Autoridad y encargado del manejo del proyecto de referencia, reporta que debido a los daños identificados en la Unidad 6 e informados en el reporte de progreso del 15 de septiembre de 2020,

¹ Resolución y Orden del Negociado de Energía del 22 de mayo del 2020 (la "Orden del 22 de mayo").

0075

la nueva fecha proyectada para que los trabajos sean completados y la Unidad 6 entre en servicio

es el 23 de diciembre del 2020. Además, se estima que el impacto económico de las reparaciones

adicionales requeridas podría ascender a aproximadamente \$2.0 millones. Actualmente, la

Autoridad realiza una evaluación para determinar cuál es la proyección final del costo para

completar las reparaciones. De ser necesario un aumento al presupuesto ya establecido, se

solicitará la aprobación del Negociado de Energía oportunamente en cumplimiento con la Orden

de 22 de mayo.

POR TODO LO CUAL, se solicita respetuosamente al Negociado de Energía que tome

conocimiento de lo aquí informado.

RESPETUOSAMENTE SOMETIDO.

En San Juan, Puerto Rico, este 30 de septiembre de 2020.

/s Katiuska Bolaños Lugo

Katiuska Bolaños Lugo

kbolanos@diazvaz.law

TSPR 18888

DÍAZ & VÁZQUEZ LAW FIRM, P.S.C.

290 Jesús T. Piñero Ave. Oriental Tower, Suite 1105

San Juan, PR 00918

San Juan, FK 00916

Tel. (787) 395-7133

Fax. (787) 497-9664

2

CERTIFICADO DE NOTIFICACIÓN

Certifico que en el día de hoy he radicado esta moción utilizando el sistema electrónico de radicación del Negociado de Energía en la siguiente dirección: http://radicacion.energia.pr.gov y, además, que he enviado copia de cortesía vía correo electrónico a rstgo2@gmail.com; rolando@bufeteemmanuelli.com; jessica@bufete-emmanuelli.com; notificaciones@bufete-emmanuelli.com; pedrosaade5@gmail.com; larroyo@earthjustice.org.

En San Juan, Puerto Rico, a 30 de septiembre de 2020.

<u>s/ Katiuska Bolaños Lugo</u>Katiuska Bolaños Lugo

Exhibit A

Costa Sur Damage Assessment and Repairs Progress Status Report September 30, 2020



Puerto Rico Electric Power Authority (PREPA)

Costa Sur Damage Assessment and Repairs Progress Status Report September 30, 2020

Introduction and Outline

Introduction

 This report outlines PREPA's progress in its assessment, repairs, and procurement activities related to the start-up of Costa Sur Unit 5 and Unit 6

Report Outline	Page #
Program Overview	3
Unit 5 Start-Up Status Overview	5
Unit 5 Start-Up Project Summary by Initiatives	6
Unit 5 Start-Up Procurements Awarded	7
Unit 6 Start-Up Status Overview	14
Unit 6 Start-Up Project Summary by Workstream	15
Unit 6 Repairs In-Progress	18
Unit 6 Start-Up Procurement Pipeline	23
Unit 6 Start-Up Procurements Awarded	24
Appendix	28



Program Overview – Unit 5 & 6 Start-Up Activities

Budget									
Approved Budget for Program \$40,200,000									
Forecast Cost	for Program <i>(subj</i> e	ect to change)	\$42,015,772						
Unit 5 Start-Up									
A. Budget Bas	seline		\$25,200,000						
B. Total Fored	cast Cost		\$18,979,281						
C. Total Amou	unt Invoiced (Contra	actors)	\$12,026,925						
D. PREPA Ex	penses (Time & Ma	aterials)	\$4,069,645						
E. Total Expe	enses (C+D)		\$16,096,570						
F. Total Disbւ	ırsements		\$11,534,195						
Unit 6 Start-Up									
G. Budget Ba	seline		\$19,078,286						
H. Total Fored	cast Cost		\$23,036,491						
I. Total Amou	nt Invoiced (Contra	ctors)	\$2,903,356						
J. PREPA Exp	oenses (Time & Ma	terials)	\$0						
K. Total Expe	enses (I+J)		\$2,903,356						
L. Total Disbu	rsements		\$180,566						
	Procui	rement							
106	20	\$30.7M	96.2%						
Total Procurements	Total Emergency Procurements	Total Amount Contracts Awarded	% Total Procurements Completed						
Unit 5	Start-Up	Unit 6 S	Start-Up						
66	14	40	6						
U5 Total Procurements	U5 Emergency Procurements	U6 Total Procurements	U6 Emergency Procurements						
\$14.9M	100.0%	\$15.8M	90.0%						
U5 Amount	U5 % Procurements	U6 Amount	U6 % Procurements						


Contracts Awarded

Completed

Contracts Awarded

Completed

Schedule								
Unit 5 S	Start-Up	Unit 6 S	Start-Up					
3/23/2020 Repairs Start Date	8/1/2020 U5 Start-Up Date	6/1/2020 Repairs Start Date	12/23/2020 U6 Start-Up Date					
100.0% 100.0% Time Elapsed % Completion		57.0% Time Elapsed	51.0% % Completion					
401 Total Completed Tasks	Total Pending		73 Pending Tasks On-Track					
O O Pending Pending Tasks Delayed Tasks Overdue		50 Pending Tasks Delayed	10 Pending Tasks Overdue					





Scope								
Unit 5 S	Start-Up	Unit 6 S	Start-Up					
55**	55	27	9					
Workstreams Identified	Workstreams at 100% Completion	Workstreams Identified	Workstreams at 100% Completion					

Weekly Headcount (Maximum)*



115*

PREPA's Max Weekly Headcount

131*

Contractor's Max Weekly Headcount 246*

Max Total
Weekly Headcount

Resource Breakdown	Headcount*
PREPA PMO	3
PREPA Costa Sur	69
PREPA Loan Employees	43
5 Senses	4
Alonso & Carus	4
General Electric	47
JR Insulation	19
Brand	8
Malnat	14
MD&A	17
All Contractors	3
ESI	7
LT Automation	4
Ensysa	4
Total	250

- * Maximum weekly headcount based on week starting on 9/24/2020
- ** Workstreams not associated with Unit 5 start-up activities were moved to either Unit 6 start-up schedule or under long-term repairs



Unit 5 Status Overview



Unit 5 Status Overview

100.0%

% Completion

100.0%

Time Elapsed

Management Notes:

- Unit successfully delivered for commercial operations on 8/1/2020 (14 days ahead of schedule baseline date of 8/14)
- Total cost associated with Unit 5 repairs is approximately \$19.0M (\$6.2M below the budget baseline submitted)

Schedule Metrics					Financial Metrics			
Metric		#		%	A. Budget Baseline \$25,2			
Scheduled Tasks		401		-	Expenses			
Completed Tasks		401		100.0%	B. Total Forecast Expenses*	\$18,979,281		
Pending Task (On-	-Track)	0		0.0%	C. Total Amount Invoiced	\$12,026,925		
Pending Task (Del	ending Task (Delayed) 0 (0.0%	D. PREPA Related Expenses** \$4,069,6				
Pending Task (Ove	erdue)	0		0.0%	F. Total Expenses (C+D)	\$16,096,570		
0	0			0	Balances			
Pending Tasks	Pending		1	ending Tasks	G. Balance Available (A-F)	\$9,103,430		
Due in July	Due in A		gust Due in Se		H. Forecast Balance (A-B)*	\$6,220,719		
Scope Metrics			Disbursements					
55	5	5	1	100.0%	I. Total Disbursements	\$11,534,195		
Identified Workstreams***	Workstre		% (of Workstreams Completed	J. % of YTD Expenses Paid (I/F) 71.7			

Key Project Metrics


1/7/2020

Outage Date

3/23/2020

\$25.2M

Budget Baseline



Max Weekly Headcount



PREPA's Max Weekly Headcount

Contractor's Max Weekly Headcount

0 Total Weekly Max Headcount



^{*} Excludes repairs not needed for start-up such as new Administrative and Laboratory buildings and concrete repairs discharge channel

^{**} Includes expenses related to PREPA's labor and warehouse materials

^{*** 7} Workstreams not associated with Unit 5 start-up activities were moved to either Unit 6 start-up schedule or under long-term repairs

Summary by Initiative

Initiative Description	# Workstreams	% Completion	Pending Tasks	Finish Date	Budget Baseline	Total Forecast Amount	Total Committed	Total Invoices	Total Disbursements
01. Emergency Declaration	1	100%	0	3/23/2020	\$0	\$0	\$0	\$0	\$0
02. Engineering, Technical Studies & Inspection*	11	100%	0	7/29/2020	\$2,238,171	\$2,102,614	\$2,210,114	\$1,330,697	\$963,695
03. Asbestos Removal and Disposal Unit 5	1	100%	0	7/20/2020	\$199,000	\$0	\$199,000	\$0	\$0
04. Lead Removal Works Unit 5	1	100%	0	7/4/2020	\$1,111,843	\$156,425	\$1,018,268	\$146,157	\$18,225
05. Structural Repair Works Unit 5	3	100%	0	7/20/2020	\$3,431,193	\$2,083,193	\$2,083,193	\$2,141,808	\$1,754,161
06. Condensate Water Tank 5 Repairs	2	100%	0	7/23/2020	\$970,800	\$712,930	\$712,930	\$660,718	\$426,218
07. Boiler Unit 5 Repair Works	9	100%	0	7/24/2020	\$4,555,230	\$2,898,665	\$3,124,552	\$2,255,053	\$1,829,589
08. Auxiliary Equipment Inspection and Repair	9	100%	0	8/1/2020	\$4,659,436	\$3,422,286	\$3,422,286	\$2,854,350	\$2,706,626
09. Turbine Inspection and Repairs	1	100%	0	7/23/2020	\$0	\$193,110	\$193,110	\$193,110	\$183,116
10. Generator Inspection and Repairs	1	100%	0	7/28/2020	\$0	\$54,000	\$379,500	\$54,000	\$0
11. Operational Test and Control Tasks	5	100%	0	7/28/2020	\$144,000	\$0	\$0	\$0	\$0
12. Unit 5 Startup and Commissioning	1	100%	0	8/1/2020	\$72,000	\$0	\$0	\$0	\$0
13. Civil Repair and Other Areas Reconstruction	7	100%	0	7/27/2020	\$495,865	\$694,555	\$694,555	\$484,130	\$19,928
14. Inspections and Tests MPT	3	100%	0	8/1/2020	\$0	\$0	\$0	\$0	\$0
15. Supplementary Tasks, Future Works & Misc.	7	51%	15	3/9/2021	\$7,306,755	\$2,966,859	\$3,217,922	\$1,906,903	\$250,432
16. Operation Expenses (Payroll, Materials, etc.)**	-	-	0	8/1/2020	\$0	\$3,694,645	\$3,694,645	\$0	\$3,382,205
				•	\$25,184,292	\$18,979,281	\$20,950,075	\$12,026,925	\$11,534,195

^{*} Includes PREPA expenses related to Program Management Office (PMO)



^{**} Includes expenses related to PREPA's craft labor and warehouse materials

Unit 5 Procurement Plan - Awarded

#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
1	MPT 4 Secondary Contaiment Repair Works	Emergency Procurement	\$38,783	48	86581	5 SENSES SOLUTIONS LLC.
2	MPT 5 Secondary Contaiment Repair Works	Emergency Procurement	\$17,480	57	86581	5 SENSES SOLUTIONS LLC.
3	Removal and Mitigation of Contaminated Soil Switchyard 115 kV	Emergency Procurement	\$19,928	59	86716	5 SENSES SOLUTIONS LLC.
4	Cleaning Main Turbine Oil Cooler (MOT)		\$9,994	62	87392	5 SENSES SOLUTIONS LLC.
5	January 8,2020 - Safety Inspection		\$3,031	65	85336	ABACUS ARCHITECTURE PSC
6	Project Management and Data Analytics Support	Other	\$228,414	11	87670	ACUMENIAN LLC
7	Relocation of A/C units		\$5,040	MISC	87148	AIT TECHNOLOGIES INC
8	A/C units duct fabrication		\$5,380	MISC	87147	AIT TECHNOLOGIES INC
9	A/C equipment and duct cleaning		\$86,595	19	86734	AIT TECHNOLOGIES INC
10	Natural Gas Line Pipe Structural Repair Works	Emergency Procurement	\$908,000	47	86823	ALL CONTRACTORS SERVICES CORP
11	Trailer for Costa Sur Repairs		\$78,325	54	86814	ALL CONTRACTORS SERVICES CORP



#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
12	Temporary Laboratory Offices (Rental - 12 Months)	Emergency Procurement	\$76,275	53	87245	ALL CONTRACTORS SERVICES CORP
13	Temporary Administrative Offices (Rental - 12 Months)	Emergency Procurement	\$182,475	54	86552	ALL CONTRACTORS SERVICES CORP
14	Civil Works Control Room 5-6, Compressor Room, Shift Engineer Room	Emergency Procurement	\$413,827	26-29	86653	ALL CONTRACTORS SERVICES CORP
15	Crane Rental of 150 tons and 230 feet		\$148,000	MISC	82754	ALL CONTRACTORS SERVICES CORP
16	Turbine Oil Flush		\$183,116	62	80175	ALLIED POWER TECHNOLOGIES
17	NDT Services Unit 5	Emergency Procurement	\$24,113	32	86678	ALONSO CARUS IRON WORKS INC
18	Opacity Meter Purchase		\$66,971	43	84994	AP EQUIPMENT INC / LT AUTOMATION
19	Scaffolding Services	Service Upon Request Agreement	\$381,416	65	84611	BRAND ENERGY INFRASTRUCTURE
20	Superheater-Desuperheat Link Piping Installation U. 5		\$1,766,429	30	86214	CARIBE GE INTERNATIONAL ENERGY
21	Structural Repairs Unit 1-6	Request for Quotes (RFQs)	\$2,652,000	13-17	86331	CARIBE GE INTERNATIONAL ENERGY
22	Exterior mechanical inspection of the condition of the boilers	Service Upon Request Agreement	\$83,170	1	83998	CARIBE GE INTERNATIONAL ENERGY
23	Preliminary Inspection and Steel Structural Elements for Boilers and Auxiliary Equipment (units 3-6) and Preliminary Visual Inspection of Steam Piping and Equipment and Structural Supports.	Service Upon Request Agreement	\$360,275	2	84002	CARIBE GE INTERNATIONAL ENERGY

^{*} Note: Service Upon Request Agreements refers to agreements that PREPA has in place to be used in the event that a need arises from one of the plants within the specified scope. Cost associated with these contracts are only a fraction of the total contract amount.



#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
24	Interior mechanical inspection of the condition of the boilers Units 5 and 6	Service Upon Request Agreement	\$100,630	7	83998	CARIBE GE INTERNATIONAL ENERGY
25	Asbestos Removal & Disposal Works Unit 5	Emergency Procurement	\$0	12A	86559	Caribe Hydroblasting
26	Vacumm Pump Motor Repairs		\$7,577	31	87167	CORTES INDUSTRIAL ORGANIZATION
27	Project Management Services	Other	\$53,500	11	84270	CPM PR LLC
28	Geotechnical studies for Costa Sur		\$107,500	10	86920	EARTH ENGINEERS INC
29	Provide post-earthquake geotechnical evaluation of the foundation support of the different structures in the facility	Request for Quotes (RFQs)	\$349,066	10	86125	EARTH ENGINEERS INC
30	Structural Elements Inmediate Repair Work to Allow Additional Interior Inspection of the Boilers and Other Equipment of the CSPP	Service Upon Request Agreement	\$68,441	5	82470	ENERSYS ENGINEERING CORP
31	Lead Removal Services	Service Upon Request Agreement	\$18,500	4	82470	ENERSYS ENGINEERING CORP
32	Structural Repair Works Old Condensate Water Tanks A-1-4, B-1-4 (Temporary Connection)	Service Upon Request Agreement	\$220,800	20	82470	ENERSYS ENGINEERING CORP
33	Old Water Condensate Tanks Interconection Works to Unit 5 Demin Water Cycle System	Service Upon Request Agreement	\$153,000	24	82470	ENERSYS ENGINEERING CORP
34	Structural Repairs Cross Bracings Structure - Overhead Crane 1-6	Service Upon Request Agreement	\$78,492	25	82470	ENERSYS ENGINEERING CORP
35	Cable tray installation for switchgear equipment		\$32,258	MISC	86961	ENGINEERING SERVICES

^{*} Note: Service Upon Request Agreements refers to agreements that PREPA has in place to be used in the event that a need arises from one of the plants within the specified scope. Cost associated with these contracts are only a fraction of the total contract amount.



#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
36	Wall Panel Installation		\$33,694	MISC	87181	ENGINEERING SERVICES
37	Repair Works on Valves (de Línea) Unit 5	Service Upon Request Agreement	\$178,818	33	83581	ENGINEERING SYSTEMS SALES
38	High Energy and Auxiliary steam and water pipes assessment for units 5 & 6		\$152,710	42	83534	ENVIRONICS ENGINEERING
39	Condenser Tube Cleaning		\$193,325	38	84907	ENVIRONICS ENGINEERING
40	Lead Paint and Asbestos Sampling Analysis		\$6,425	12, 12A	79564	Environmental Health & Safety Services
41	Project Financial Controls Support		\$26,775	11	2020-P00087	FUSIONWORKS
42	Visual Inspection and Ultrasonic Inspect API 653	Request for Quotes (RFQs)	\$134,448	6	85840	Heisen Global Engineering (HGE)
43	Condition Survey and Testing for Concrete Pedestals for Power Turbine and Generator Units , 5 and 6		\$55,160	8	85980	Heisen Global Engineering (HGE)
44	Design Work - Structural Repairs Condensa Tank 5 & Old Water Condensate tanks	Request for Quotes (RFQs)	\$146,662	22	86344	Heisen Global Engineering (HGE)
45	Structural engineering consulting		\$163,650	MISC	86919	Heisen Global Engineering (HGE)
46	Water Treatment Tank 2 Cleaning		\$120,000	19	85153	INDUCHEM SERVICES
47	Boiler Hydroblasting	Service Upon Request Agreement	\$120,000	19	80903	INDUCHEM SERVICES

^{*} Note: Service Upon Request Agreements refers to agreements that PREPA has in place to be used in the event that a need arises from one of the plants within the specified scope. Cost associated with these contracts are only a fraction of the total contract amount.



#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
48	Condenser Discharge Tube and Tunnel Cleaning		\$155,691	38	81017	INDUCHEM SERVICES
49	Lead Removal and Disposal Works - Structural Repairs Units 1-6	Emergency Procurement	\$150,000	12	86566	J R INDUSTRIAL CONTRACTORS INC
50	Insulation Repair Works in Boiler 5	Service Upon Request Agreement	\$450,000	37	86283	J R INDUSTRIAL CONTRACTORS INC
51	Integration of Raw Water Pumps Controls into DCS Foxboro	Service Upon Request Agreement	\$145,606	43	85590	LT AUTOMATION
52	Integration of Metering Station into DCS	Service Upon Request Agreement	\$92,110	43	83009	LT AUTOMATION
53	Multimedia filter replacement for new water treatment plant	Service Upon Request Agreement	\$247,755	MISC	81974	LT AUTOMATION
54	Controls from interconection work, all water condensate tank	Service Upon Request Agreement	\$46,232	24	65206	LT AUTOMATION
55	Relocation of Foxboro monitors and power circuits for opacity meters		\$66,500	43	87275	LT AUTOMATION
56	Integration of Demineralizer Controls into DCS	Service Upon Request Agreement	\$53,100	43	84651	LT AUTOMATION / Scheinder
57	Condensate Recircualting Discharge Pipe (12 ft diameter)	Emergency Procurement	\$975,000	39	86664	MALNAT ASOCIADOS
58	Underwater Visual Inspection of the Tunnels Condenser 5 and 6	Emergency Procurement	\$83,100	9	86495	MARINE DIVING CONTRACTORS
59	Overhead Crane Installation and Commissioning		\$1,553,502	36	82717	MASTER LINK CORPORATION

^{*} Note: Service Upon Request Agreements refers to agreements that PREPA has in place to be used in the event that a need arises from one of the plants within the specified scope. Cost associated with these contracts are only a fraction of the total contract amount.



#	Procurement Description	Procurement Type*	Cost	Associated Workstream #	Contract #	Contractor Name
60	Turbine-Generator Inspection Work	Emergency Procurement	\$54,000	61	87153	MECHANICAL DYNAMICS ANALYSIS.3
61	Necessary Office Supplies		\$2,513	MISC	87240	PR OFFICE SOLUTIONS
62	Structural Repairs Condensate Tank 5	Emergency Procurement	\$345,468	22	86704	R G ENGINEERING INC
63	Repairs on fire protection systems	Service Upon Request Agreement	\$115,000	MISC	84101	R G ENGINEERING INC
64	Project Management Support	Other	\$58,635	11	85215	SCOTTMADDEN, INC
65	Cargo Elevators Repairs	Service Upon Request Agreement	\$20,545	41	82412	VERTECH INC
66	Existing Overhead Crane Units 3 and 6, Certification		\$34,412	25	84013	VITAL ENERGY CORPORATION
		Estimated Total	\$14,909,636			





Unit 6 Status Overview



Unit 6 Executive Summary

51.0%

% Completion

57.0%

Time Elapsed

Management Notes:

- Unit 6 schedule projection has been revised due to additional turbine repairs; projected unit start-up date is 12/23/2020 with a projected spend of \$42M for the overall program. The \$2MM projected variance is due to the additional works for the turbine and additional work identified in the boiler to ensure Unit start up and reliability. Management is looking into all the details of the cost and negotiated scopes to ensure final projection and seek PREB approval, if final numbers exceed baseline approved amount
- Repairs to high energy line began on 9/28/2020 with an expected duration of 6 weeks
- Unit 6 structural steel repairs are close to 98% completed and turbine repairs assigned to MD&A are 29% completed

■ Overdue


Repairs to natural gas pipeline are close to 98% completed

Scope and Metrics by Workstream

28 9 Identified Workstreams Added Workstreams at Workstreams 100% Completion (Since Last Report) **Budget** On-Track Under-Budget Over-Budget Schedule On-Track Completed Delayed

Financials							
Budget Baseline	\$19,078,286						
Forecast Cost	\$23,036,491						
Total Invoiced Amount	\$2,903,356						
PREPA Expenses	\$0						
Total Expenses	\$2,903,356						
Total Disbursements	\$180,566						
Total Committed in Contracts	\$15,787,503						


Procurement Status



40 6 Total Emergency **Procurements Procurements**

\$15.8M **Amount Contracts** Awarded

Schedule Work Breakdown



Schedule Metrics

305 **Total Scheduled Tasks**

172 YTD Tasks Completed

73 Pending Tasks On-Track

50 Pending Tasks Delayed

10 Pending Tasks Overdue 41

Tasks Due in October

30

Tasks Due in November

9 Tasks Due in December

Max. Weekly Headcount (based on week of 9/24)



115

PREPA's Avg. Headcount



131 Contractor's Avg. Headcount

246 Max. Total Headcount

Unit 6 Project Summary by Workstream

ID	Workstream Description	Forecast Cost	Resources Assigned	% Complete	Scheduled Start	Scheduled Finish	Status	Tasks Completed	Tasks Pending
1	Project Initiation, Procurement, and Other Work Activities	\$663,400	PREPA, Acumenian, Fusionworks, ScottMadden	42%	5/22/2020	11/24/2020	On Track	13	1
2	Emergency Declaration	\$0	PREPA	100%	5/22/2020	6/18/2020	Completed	3	0
3	Lead Removal Works	\$150,000	JR Industrial Contractors	100%	7/21/2020	9/4/2020	Completed	1	0
4	Asbestos Removal Works	\$100,000	Caribe Hydroblasting (CHED)	100%	7/20/2020	9/5/2020	Completed	1	0
5	Structural Steel Repair Works Unit 6	\$1,348,000	General Electric Fieldcore (GEF)	98%	7/27/2020	10/16/2020	On Track	60	7
6	Scaffolding Services	\$425,000	BRAND ENERGY INFRASTRUCTURE	100%	6/15/2020	6/29/2020	Completed	1	0
7	Boiler Wash	\$125,000	Induchem	100%	6/5/2020	7/13/2020	Completed	1	0
8	Cargo Elevator Repairs	\$15,000	Vertech	100%	8/15/2020	9/14/2020	Completed	0	0
9	Crane Repairs	\$830,000	Master Link	0%	12/23/2020	2/24/2021	On Track	0	1
10	Air-Preheater Repairs	\$1,541,195	JC Mechanical Industrial Services LLC	100%	8/17/2020	9/9/2020	Completed	1	0
11	Balance of Plant Works	\$230,226	PREPA	0%	9/12/2020	11/25/2020	On Track	0	0
12	Boiler Repair Works	\$2,550,508	PREPA	37%	6/1/2020	11/23/2020	On Track	1	13



Unit 6 Project Summary by Workstream (Cont'd)

ID	Workstream Description	Forecast Cost	Resources Assigned	% Complete	Scheduled Start	Scheduled Finish	Status	Tasks Completed	Tasks Pending
13	Burner Repairs	\$500,000	PREPA	100%	8/25/2020	9/25/2020	Completed	1	0
14	Condensate Circulating Water System Repairs	\$1,111,325	Environics Engineers, Malnat	88%	6/29/2020	10/14/2020	Delayed	2	1
15	Condensate Storage Tank Demolition, Design, and New construction	\$962,513	Alonso Carus	52%	7/1/2020	12/14/2020	On Track	2	2
17	Desuperheater Replacement Crossover Links	\$1,694,370	CARIBE GE INTERNATIONAL ENERGY	100%	7/24/2020	9/9/2020	Completed	58	0
18	Electrical and Instrumentation Works	\$1,443,065	PREPA, AIT Technologies, Engineering Services, ESI, LT Automation	43%	1/7/2020	11/18/2020	Delayed	9	41
19	Line and Safety Valves Repairs	\$186,723	Ensysa	52%	8/6/2020	10/9/2020	Delayed	0	1
20	Mechanical Inspection, Repair & Alignment (Heaters, Fans, Pumps, and Valves)	\$550,000	PREPA	18%	8/17/2020	11/25/2020	Delayed	3	21
21	Pipe Type Cable Repairs	\$104,000	Environics Engineers	0%	9/26/2020	11/18/2020	Delayed	0	1
22	Stack, Insulation, and Refractory Works	\$749,676	JR Industrial Contractors	39%	6/1/2020	11/15/2020	On Track	3	3
23	Turbine-Generator Repairs	\$6,699,587	PREPA, MD&A	19%	8/12/2020	12/14/2020	On Track	12	27
24	Cooler Main Oil Tank Cleaning and Repairs and Hydrogen Cooler Cleaning	\$150,000	PREPA	25%	9/1/2020	11/9/2020	Delayed	0	1



Unit 6 Project Summary by Workstream (Cont'd)


ID	Workstream Description	Est. Cost	Resources Assigned	% Complete	Scheduled Start	Scheduled Finish	Status	Tasks Completed	Tasks Pending
25	Unit 6 Start Up and Commissioning	\$0	PREPA	0%	12/17/2020	12/23/2020	On Track	0	1
26	MPT 6 Secondary Containment Repair Works	\$29,550	5 Senses Solutions	75%	4/16/2020	10/14/2020	Delayed	0	1
27	Operational Test and Control Tasks Unit 6	\$0	PREPA	0%	11/23/2020	12/17/2020	On Track	0	11
MISC	Miscellaneous Expenses and Other Contracts	\$877,353	Heinsen Global Engineering (HGE), LT Automation	-	8/3/2020	TBD	On Track	0	0
	Total	\$23,036,491							



Costa Sur Unit 6 Repairs In-Progress

U-Pipe and Turbine Steam Chest





Column Fabrication









Costa Sur Unit 6 Repairs In-Progress (Cont'd)


Air Preheater Basket Replacement





Desuperheater Crossover Link Repairs





Costa Sur Unit 6 Repairs In-Progress (Cont'd)

Turbine Disassembly, Maintenance, and Repairs









Costa Sur Unit 6 Repairs In-Progress (Cont'd)

Refractory Material Demolition (Cont'd)






Boiler Assessment





Costa Sur Unit 6 Repairs In-Progress

Condensate Pump Scaffold



Condensate Storage Tank

Turbine Deck Work









Unit 6 Procurement Plan - Pipeline

#	Procurement Description	Procurement Type*	Est. Amount	Status	Target Date
2	Mitigation Contract – Mechanical Repairs with Stamp R (Boiler)	Service Upon Request Agreement	\$250,000	Contract Available When Needed	TBD
3	Mitigation Contract – Mechanical Repairs without Stamp R	Service Upon Request Agreement	\$450,000	Contract Available When Needed	TBD
4	Mitigation Contract – Electrical and Instrumentation Repairs	Service Upon Request Agreement	\$125,000	Contract Available When Needed	TBD
5	New Natural Gas Ignitors	TBD	\$1,928,000	In-Planning Stage	TBD
		Total	\$2,753,000		



Unit 6 Procurement Plan – Awarded

#	Procurement Description	Procurement Type*	Est. Amount	Contract #	Vendor Name
1	MPT 6 Secondary Containment Repair Works	Emergency Procurement	\$29,550	86581	5 SENSES SOLUTIONS LLC.
2	Project Management and Data Analytics Support	Other	\$187,000	87670	ACUMENIAN LLC
3	Civil, electrical and mechanical repairs to the Excitation Control Room Unit 6	Emergency Procurement	\$170,000	87646	AIT TECHNOLOGIES INC
4	Turbine Oil Flush	-	\$59,895	80175	ALLIED POWER TECHNOLOGIES
5	Design & Construction of a New Water Condensate 6	Request for Proposal Process	\$845,013	87958	ALONSO CARUS IRON WORKS INC
6	Scaffolding Services	Service Upon Request Agreement	\$425,000	84611	BRAND ENERGY INFRASTRUCTURE
7	Structural Repairs Unit 1-6	Request for Quotes (RFQs)	\$1,348,000	86331	CARIBE GE INTERNATIONAL ENERGY
8	Desuperheater Link Repairs	-	\$1,694,370	87333	CARIBE GE INTERNATIONAL ENERGY
9	Boiler Tube Purchase (Bifurcate)	-	\$137,564	87998	CARIBE GE INTERNATIONAL ENERGY
10	Asbestos Removal & Disposal Works Unit 5	Emergency Procurement	\$100,000	86559	Caribe Hydroblasting



#	Procurement Description	Procurement Type*	Est. Amount	Contract #	Vendor Name
11	Project Management Services	Other	\$41,400	84270	CPM PR LLC
12	Transformer Testing	-	\$48,000	87169	ENGINEERING SERVICES
13	Safety Line Valves Repairs	-	\$186,723	85203	ENGINEERING SYSTEMS SALES
14	Condenser Tube Cleaning and Outlet Boxes	-	\$193,325	84917	ENVIRONICS ENGINEERING
15	Pipe Type Cable Repairs	Direct Negotiations	\$104,000	TBD	ENVIRONICS ENGINEERING
16	Lead Paint and Asbestos Sampling Analysis	-	•	87203	Environmental Health & Safety Services
17	Project Financial Controls Support	-	\$30,000	2020-P00087	FUSIONWORKS
18	Boiler Assessment	Service Upon Request Agreement	\$430,000	84002	GE FIELDCORE
19	Structural engineering consulting	-	\$92,500	86919	Heinsen Global Engineering (HGE)
20	Boiler Hydroblasting	Service Upon Request Agreement	\$125,000	80903	INDUCHEM SERVICES
21	Internal Cleaning - Boiler Steam Generators	Service Upon Request Agreement	\$102,256	78061	INDUCHEM SERVICES



#	Procurement Description	Procurement Type*	Est. Amount	Contract #	Vendor Name
22	Oil Cooler Internal and External Cleaning	Request for Quotes (RFQs)	\$35,000	TBD	INDUCHEM SERVICES
23	Hydrogen Cooler	Request for Quotes (RFQs)	\$80,000	81017	INDUCHEM SERVICES
24	Lead Removal and Disposal Works - Structural Repairs Units 1-6	Emergency Procurement	\$150,000	86566	J R INDUSTRIAL CONTRACTORS INC
25	Stack cleaning , painting, refractory, and insulation work	Service Upon Request Agreement	\$600,000	86283	J R INDUSTRIAL CONTRACTORS INC
26	Replacement of Baskets Air Pre-heaters Baskets Unit 6	Emergency Procurement	\$387,705	87663	JC MECHANICAL INDUSTRIAL SERVICES LLC
27	Reverse Osmosis Filter Membrane Installation for Water Treatment	-	\$120,196	87433	LT AUTOMATION
28	Controls from interconection work, all water condensate tank	Service Upon Request Agreement	\$67,000	65206	LT AUTOMATION
29	SS TANKS FOR PLANT RO CENTRAL SOUTH COAST	-	\$247,755	81974	LT AUTOMATION
30	Wiring for thermocouples and RTD for Unit 6 turbine	-	\$9,402	R243112	LT AUTOMATION
31	Condenser Discharge Tube Unit 6	Emergency Procurement	\$918,000	87630	MALNAT ASOCIADOS
32	Rails Replacement for Zenar Crane	-	\$830,000	82717	Master Link



#	Procurement Description	Procurement Type*	Est. Amount	Contract #	Vendor Name
33	Turbine and Generator Repairs	-	\$5,847,849	87501	MECHANICAL DYNAMICS ANALYSIS.3
34	Project Management Support	Other	\$30,000	85215	SCOTTMADDEN, INC
35	Cargo Elevators Repairs	Service Upon Request Agreement	\$15,000	82412	VERTECH INC
36	Consumables (rods, angles, gases, etc.)	Service Upon Request Agreement	\$100,000	TBD	
		Total	\$15,787,503		





Appendix



DEMAND (MW) **2238**

CUSTOMERS ENERGIZED

99.07%


1,454,528

Emergency Management KPI Dashboard

Power Plant	Unit	Power Plant Type	Installed Generation (MW)	Maximum Capacity (MW)	Actual Generation (MW)
San Juan	9	Base Load	100	90	71
Palo Seco	4	Base Load	216	150	130
Costa Sur	5	Base Load	410	310	310
Aguirre	1	Base Load	450	450	239
Aguirre	2	Base Load	450	450	240
Aguirre CC	Stag 1	Base Load	296	180	0
Aguirre CC	Steam 1	Base Load	96	18	0
Aguirre CC	Stag 2	Base Load	296	145	0
San Juan CC	CT 5	Base Load	160	160	120
San Juan CC	STG 5	Base Load	60	60	41
San Juan CC	CT 6	Base Load	160	160	120
San Juan CC	STG 6	Base Load	60	60	42
Cambalache	2	Peaker	82.5	75	0
Cambalache	3	Peaker	82.5	77	0
Daguao	1-1	Peaker	18	18	0
Daguao	1-2	Peaker	21	16	0
Aguirre Hidrogas	2-2	Peaker	21	21	0
Palo Seco Hidrogas	1-1	Peaker	21	19	0
Palo Seco Hidrogas	2-1	Peaker	21	21	0
Jobos	1-2	Peaker	21	19	0
Jobos	1-1	Peaker	21	18	0
Mayaguez	2	Peaker	55	55	0
Mayaguez	3	Peaker	55	25	0
Mayaguez	4	Peaker	55	50	0
Yabucoa	1-1	Peaker	21	18	0
Vega Baja	1-1	Peaker	21	21	0
Hidroeléctricas		Peaker	26	29	14
EcoEléctrica	1	Base Load	177	177	129
EcoEléctrica	2	Base Load	177	177	129
ECO	Steam	Base Load	176	176	129
AES	1	Base Load	262	260	243
AES	2	Base Load	262	260	244
Sub - Total			4350	3765	2201
Renewables		Renewables	194	37	37
Total			4544	3802	2238

		Generation Units O	Installed Generation	Maximum Capacity	
Power Plant	Unit	Power Plant Type	(MW)	(MW) ,	Expected date to be onlin
San Juan	7	Base Load	100	70	TBD
San Juan	8	Base Load	100	70	Available for Emergenc
Palo Seco	3	Base Load	216	90	December 19, 2020
Costa Sur	6	Base Load	410	410	December 18, 2020
Aguirre CC	Stag 2 (2-2)	Base Load	50	50	TBD
Aguirre CC	Steam 2	Base Load	96	50	TBD
Aguirre Hidrogas	2-1	Peaker	21	21	TBD
Palo Seco Hidrogas	1-2	Peaker	21	19	October 9, 2020
Palo Seco Megagens	1, 2, 3	Peaker	66	66	Available for Emergeno
Costa Sur Hidrogas	1-1	Peaker	21	21	TBD
Costa Sur Hidrogas	1-2	Peaker	21	21	TBD
Mayaguez	1	Peaker	55	25	TBD
Yabucoa	1-2	Peaker	21	20	TBD
Vega Baja	1-2	Peaker	21	19	TBD
Sub-Total			1219	952	
Cambalache	1	Peaker	83		Long Term Outage
Palo Seco Hidrogas	2-2	Peaker	21		Long Term Outage
Palo Seco Hidrogas	3-1	Peaker	21		Long Term Outage
Palo Seco Hidrogas	3-2	Peaker	21		Long Term Outage
Palo Seco	1	Base Load	85	65	Long Term Outage
Palo Seco	2	Base Load	85		Long Term Outage
San Juan Steam	10	Base Load	100		Long Term Outage
Sub-Total			416	65	
Total			1635	1017	

AS OF SEP 29, 2020



Project Team and Roles and Responsibilities Matrix

Project Team Members include a diverse representation from different areas of the organization such as Generation, PMO, DFMO, and key advisors.

Team Grouping	Key Roles and Responsibilities			
Executive Team	 Establish governance, provide direction and oversight to broader project team Assign resources, resolve conflicts and risks, and approve execution plan Manage stakeholder communications and engagement 			
Management Team	 Review project needs, issues, risks, and plans; resolve or escalate as needed Provide input, feedback, and direction to the Execution and Procurement Team Provide oversight of the contractors/vendors supporting the project 			
Procurement Team	 Manage the procurement of goods and services needed to support the Execution Team Provide regular status updates on all procurements Escalate issues, risks, and/or concerns as needed 			
Execution Team	 Manage the project scope, budget, and schedule Engage regularly with controls team to provide timely and accurate update on execution Manage contractors/vendors supporting the project 			
Controls Team	 Collect data and information related to the project scope, budget, and schedule Develop and maintain master project schedule Provide project information and progress to the Reporting Team 			
Reporting Team	 Develop standard project status progress reports Manage stakeholder needs and request for communications 			
PREB/FOMB Interface Team	 Identify stakeholder engagement and communication needs Communicate with Management and Executive Team on stakeholder requests Review all communications issued to the stakeholder group Provide interface support with stakeholder groups 			
FEMA Interface Team	 Identify stakeholder engagement and communication needs Communicate with Management and Executive Team on stakeholder requests Review all communications issued to the stakeholder group Provide support to secure funding and any associated documentation Provide interface support with FEMA 			



Exhibit B

Contratos



PUERTO RICO ELECTRIC POWER AUTHORITY

Contract: 00087663

Release :

Executed: 07/29/2020

09/28/2020 Printed:

1 Page

Mail Invoice To:

Vendor:

JUAN A. PÉREZ ORTÍZ

JC MECHANICAL INDUSTRIAL SERVICES LLC

PO BOX 931

PATILLAS PR 00723

P.O. BOX 70253

Please Direct Inquiries to:

DIVISION DE TESORERIA

SAN JUAN PR 00936-8253

JOEL D. PANTOJAS-CARABALLO

AUTORIDAD DE ENERGIA ELECTRICA

JPANTOJAS13525@AEEPR.COM

Title: PROCUREMENT SUPV G5

Phone: 787-521-3034

Fax: 787-521-3171

Work Location:

JEFE OFIC ADM DIR SIST ELECT

NEOM 606

CARR. NUM. 1, KM 15.1

C. SAN ROBERTO FINAL

MONACILLOS PR 00926

Title: REPLACEMENT OF BASKETS - AIR PRE-HEATERS UNIT 6 CSPP

Ext:

Total Value :

\$581,055.00

USD

** NOT TO EXCEED **

Pricing Method:

ESTIMATE

Contract Type :

SERVICES

Project

Start Date: 07/29/2020

End Date : 10/21/2020

Vendor Authorized Signature

Printed Name/Title

Date Signed

Phone

Authorized Signature

Neftalí González Cruz JEFE DIVISION DE SUMINISTROS

Printed Name/Title

Date Signed

787.571.3268

Insurance Requirements

Coverage

Start

End

Insurance Description

\$1,000,000

09/04/2019 09/04/2020

AUTOMOBILE LIABILITY INSURANCE

\$1,000,000

09/04/2019

09/04/2020

COMMERCIAL GENERAL LIABILITY INSURAN



PUERTO RICO ELECTRIC POWER AUTHORITY

00087663 Contract:

Release :

Executed: 07/29/2020

Printed: 09/28/2020

Page :

09/04/2019 09/04/2020 EMPLOYER'S LIABILITY INSURANCE \$1,000,000

\$387,705 \$387,705 PAYMENT BOND

PERFORMANCE BOND

\$387,705

07/31/2020 03/31/2021

WORKMEN'S COMPENSATION INSURANCE OF

Contract Amendments

Amendment: 001

Execution Date : 09/28/2020

Title : INSTALACIÓN TOLAS ACERO - DUCTO GASES "AIR HEATER" U. 6 COSTA SUR

Amended Start :

Amended End Date: 10/21/2020

Amendment Value:

\$193,350.00

Pricing Method :

Amendment Scope

ENMIENDA # 1 (JPC/09-25-2020)

SE EMITE ESTA ENMIENDA PARA AUMENTAR LA CUANTÍA DEL CONTRATO POR \$193,350.00 ADICIONALES Y EXTENDER LA VIGENCIA DEL MISMO HASTA EL 21 DE OCTUBRE DE 2020. ESTO PARA CUBRIR TRABAJOS ADICIONALES PARA INSTALACIÓN DE TOLAS EN LAS PAREDES DEL DUCTO DE GASES 6-1 Y 6-2 DE ESTA UNIDAD.

ALCANCE DE TRABAJO

- SUPLIR LABOR, EQUIPOS Y CONSUMIBLES REQUERIDOS PARA LA INSTALACION 1) DE TOLAS EN EL DUCTO DEL AIR HEATER DE LA UNIDAD 6.
- INSTALACIÓN DE TOLAS DE ACERO EN TODOS LOS LADOS DE LAS PAREDES DE LA SECCIÓN DE GASES FRÍOS DEL DUCTO 6-1 & 6-2. APROXIMADAMENTE 410 PIES CUADRADOS. FABRICACIÓN DE PALOMETAS EN EL LADO ESTE Y REMOCIÓN DE REFUERZOS CENTRALES.
- INSTALACIÓN DE TOLAS DE ACERO EN TODOS LOS LADOS DE LAS PAREDES DE 3) LA SECCIÓN DE GASES CALIENTES DEL DUCTO 6-1 & 6-2. APROXIMADAMENTE 400 PIES CUADRADOS.
- INSTALACIÓN DE TOLAS EN PAREDES (12" EN EL PERÍMETRO DEL EMBUDO) Y 4) EN EL PISO DEL

EMBUDO DEL DUCTO 6-1 & 6-2, EN UN ÁREA APROXIMADA DE 32' X

Nettair Gonzélez Gros = JEFE DIVISION DE SU**ET**

NOTAS

- GRÚA DE 250 TONS REQUERIDA PARA REALIZAR LOS TRABAJOS ESTARÁ 1) INCLUIDA EN EL COSTO DE LA PROPUESTA.
- EQUIPOS PARA MANEJO DE MATERIALES (MONTA CARGAS DE 10,000#) ESTÁ INCLUIDO.
- MÓDULOS DE SOLDAR, CONSUMIBLES, HERRAMIENTAS Y EQUIPOS REQUERIDOS ESTARÁN INCLUIDOS EN EL COSTO DE LA PROPUESTA
- MATERIALES REQUERIDOS (TOLAS DE ACERO, ANGULARES, ETC.) NO ESTARÁN INCLUIDOS EN EL COSTO DE LA PROPUESTA. LO PROVEERÁ LA AUTORIDAD.
- EL TRABAJO SE REALIZARÁ EN UN MÁXIMO DE 4 SEMANAS CONSECUTIVAS (1



SEMANA = 7 DÍAS).

PUERTO RICO ELECTRIC POWER AUTHORITY

Contract: 00087663

Release :

Executed: 07/29/2020

Printed: 09/28/2020

Page : 3

DICHO CONTRATO AUMENTARÍA EN SU TOTALIDAD DE \$387,705.00 A \$581,055.00. ESTA ENMIENDA AL CONTRATO FUE DEBIDAMENTE APROBADA POR EL PRINCIPAL OFICIAL EJECUTIVO DE LA A.E.E., ING. EFRAN PAREDES MAISONET. TODOS LOS DEMÁS TÉRMINOS, CONDICIONES Y ESPECIFICACIONES QUE NO HAYAN SIDO MODIFICADOS POR ESTA ENMIENDA QUEDAN INALTERADOS.

		•	
	·		
,			



PUERTO RICO ELECTRIC POWER AUTHORITY

00087998 Contract:

Release :

08/29/2020

1

Executed: 08/31/2020 Printed:

Page

Mail Invoice To:

P.O. BOX 70253

Vendor:

ALSTOM CARIBE INC

EL MUNDO OFFICE BUILDING

SUITE 205

383 FD ROOSEVELT AVENUE

HATO REY PR 00918

Please Direct Inquiries to:

DIVISION DE TESORERIA

SAN JUAN PR 00936-8253

AUTORIDAD DE ENERGIA ELECTRICA

FELIX MARTINEZ-MENDEZ FMARTINEZ5895@AEEPR.COM

Title: BUYER

Phone: 787-521-3313 Fax: 787-521-3280

Ext:

Work Location:

JEFE OFIC ADM DIR SIST ELECT

NEOM 606

CARR. NUM. 1, KM 15.1

C. SAN ROBERTO FINAL

MONACILLOS PR 00926

Title: ORDEN COMPRA DIRECTA TUBOS BIFURCADOS CALDERA UNIDAD 6 COSTA SUR

Total Value :

\$137,563.79 USD

** NOT TO EXCEED **

Pricing Method: FIXED

Contract Type :

SERVICES

Start Date: 08/31/2020

Project

End Date :

Vendor Authorized Signature

Date Signed

Phone

Authorized Signature

Printed Name/Title

787-521-3313

Date Signed

Phone

Terms and Conditions - Text at End

Fac

Standard

Rev S/P Text

Title

PH000001

004 S Y EQUAL OPPORTUNITY

PH000003

001 S Y PACKAGING, SHIPPING AND INVOICING INSTRUCTIONS