

**GOVERNMENT OF PUERTO RICO
PUERTO RICO PUBLIC SERVICE REGULATORY BOARD
PUERTO RICO ENERGY BUREAU**

NEPR

Received:

Jul 31, 2025

5:43 PM

IN RE: REVIEW OF LUMA'S INITIAL
BUDGETS

CASE NO.: NEPR-MI-2021-0004

**MOTION TO SUBMIT PREPA'S FEDERAL FUNDING AND GRID MODERNIZATION
IMPLEMENTATION REPORT FOR JULY 2025**

COMES NOW the Puerto Rico Electric Power Authority ("PREPA"), through its counsel of record, and respectfully submits and requests as follows:

1. On June 25, 2023, the Puerto Rico Energy Bureau ("PREB") issued a Resolution and Order modifying and, as such, approving the Consolidated Annual Budgets for Fiscal Year 2024 (hereinafter, the "June 25th Resolution").
2. Additionally, the PREB directed PREPA to present the Implementation of the Grid Modernization Plan on a bi-monthly basis (hereinafter, the "Grid Modernization Report"). Per the June 25th Resolution, the Grid Modernization Report shall include a comprehensive overview of the primary investment areas and projects being considered by PREPA to ensure the provision of dependable and resilient power, along with the current progress of project milestones.
3. PREPA was also ordered to submit monthly reports with the PREB detailing federal funding activity during the quarter for hydro facilities, including progress on submitting and advancing PWs and Scopes of Work (SOWs), by

hydro/dam site, the cumulative amount of federal funding applied for, the incremental amount of federal funding applied for in the reporting quarter and both the cumulative and monthly amount of federal funding received.

4. On November 13, 2023, the PREB issued a Resolution and Order to authorize, among other things, a monthly cadence for the Grid Modernization Implementation Report.
5. Moreover, on June 26, 2024, the PREB issued a Resolution and Order regarding the FY 2025 Budget review. The PREB determined that the FY 2025 Budgets, as modified by the Resolution and Order, comply with Act 57-2014 and the 2017 Rate Order. Furthermore, the PREB indicated that "[a]ll existing Reporting Requirements remain in full force and effect".
6. In compliance with PREB's order, PREPA submits, as Exhibit I, the Federal Funding and Grid Modernization Implementation Report for July 2025.

WHEREFORE, PREPA respectfully requests PREB to take **NOTICE** of the information provided and **FIND** PREPA in compliance with the reporting requirements of the June 25th Resolution.

RESPECTFULLY SUBMITTED.

In San Juan, Puerto Rico, on the 31 day of July 2025.

CERTIFICATE OF SERVICE: We hereby certify that this document was filed with the Office of the Clerk of the Energy Bureau using its Electronic Filing System at <https://radicacion.energia.pr.gov/login>. We also certify that a true and exact copy of this document was notified to the following parties through attorneys of

record: Genera PR LLC through Jorge Fernández Reboredo, jfr@sbgblaw.com;
LUMA Energy LLC and LUMA Energy ServCo, LLC through Margarita Mercado
Echegaray, margarita.mercado@us.dlapiper.com; and Jan Albino Pagán,
López, jan.albinolopez@us.dlapiper.com.

GONZÁLEZ & MARTÍNEZ

1509 López Landrón
Seventh Floor
San Juan, PR 00911-1933
Tel.: (787) 274-7404

s/ Alexis G. Rivera Medina

Alexis G. Rivera-Medina
TSPR No.: 18,747
E-mail: arivera@gmlex.net

Exhibit I

Projects highlighted green are part of the Grid Modernization Plan

PREB Approved Projects						PREB Approval		Federal Approval & Funding			Stage Status and completion Progress								
#	FEMA ID	Project Title	Fund	Cost-Share	Project Formulation Status	Cost Estimate	Amount	Date	Approval Amount	Reimbursed expenses	Reimbursement Net of Cost-Share	Stage	Sub-Stage	Commencement Date	Anticipated Date of Completion	Design of Completion	% of Design Completed		
1	435769	FAASI South Coast Irrigation District - Canals	428	90%	Pending FEMA Approval	\$ 144,851,431.50	A	\$ 32,140,000.00	9/8/2021	Pending Approval	\$ 578,449.60	\$ 520,604.64	I	Planning & Design	30% Designs	Jul-22	Feb-26	30%	
2	436467	FAASI Isabela Irrigation District - Canals & USDA Funding	428	90%	Developing Detailed SOW	\$ 32,000,000.00	A, L	15,000,000.00	9/8/2021	To be submitted	\$ 191,623.60	\$ 172,461.24	I	Planning & Design	30% Designs	Jul-22	Dec-25	20%	
3	436462	FAASI Lajas Irrigation Canals	428	90%	Pending FEMA Approval	\$ 42,573,271.52	A, P	15,000,000.00	9/8/2021	Pending Approval	\$ 189,446.10	\$ 170,501.49	I	Planning & Design	30% Designs	Jul-22	Mar-26	20%	
4	334803	FAASI Loco Reservoir Dredging	428	90%	Developing Detailed SOW	\$ 8,080,000.00	B	2,730,000.00	8/20/2021	To be submitted	\$ 381,429.80	\$ 343,286.82	I	Planning & Design	60% Designs	Mar-24	Mar-26	40%	
5	335207	FAASI Guineo Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 4,271,836.00	B	1,250,000.00	8/20/2021	To be submitted	\$ 331,198.89	\$ 296,079.00	I	Planning & Design	30% Designs	Mar-24	May-26	10%	
6	334798	FAASI Guerrero Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 3,918,132.00	B	19,000.00	8/20/2021	To be submitted	\$ 332,370.27	\$ 296,133.24	I	Planning & Design	30% Designs	Mar-24	TBD	30%	
7	334813	FAASI Guayo Reservoir Dredging	428	90%	Developing Detailed SOW	\$ 17,260,000.00	B	21,010,000.00	8/20/2021	To be submitted	\$ 376,748.35	\$ 339,073.51	I	Planning & Design	30% Designs	Mar-24	May-26	30%	
8	334811	FAASI Dos Bocas Reservoir Dredging	428	90%	Developing Detailed SOW	\$ 79,831,592.00	B	98,250,000.00	8/20/2021	To be submitted	\$ 504,197.37	\$ 453,777.63	I	Planning & Design	30% Designs	Mar-24	Jan-27	30%	
9	178722	FAASI Caonillas (Dredging)	428	90%	Developing Detailed SOW	\$ 81,857,757.00	B, D	41,740,000.00	4/28/2021	D	To be submitted	\$ 474,366.86	\$ 426,930.17	I	Planning & Design	30% Designs	Mar-24	Aug-27	30%
10	335206	FAASI Matulas Reservoir-Dredging	428	90%	Developing Detailed SOW	\$ 8,055,062.00	B	3,080,000.00	8/20/2021	To be submitted	\$ 331,198.89	\$ 296,079.00	I	Planning & Design	30% Designs	Mar-24	May-26	10%	
11	334773	FAASI Lucchetti Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 40,020,000.00	B	35,810,000.00	8/20/2021	To be submitted	\$ 431,295.44	\$ 388,165.89	I	Planning & Design	30% Designs	Mar-24	May-26	30%	
12	334772	FAASI Guayabal Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 20,606,934.00	B	7,750,000.00	8/20/2021	To be submitted	\$ 331,198.89	\$ 296,079.00	I	Planning & Design	30% Designs	Mar-24	May-26	10%	
13	334771	FAASI Guajataca Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 40,334,479.00	B	18,990,000.00	8/20/2021	To be submitted	\$ 367,205.07	\$ 330,484.56	I	Planning & Design	30% Designs	Mar-24	TBD	30%	
14	334769	FAASI Garzas Reservoir - Dredging	428	90%	Developing Detailed SOW	\$ 11,154,286.00	B	1,530,000.00	6/8/2021	To be submitted	\$ 339,497.81	\$ 305,548.03	I	Planning & Design	30% Designs	Mar-24	TBD	30%	
15	334770	FAASI Guajataca Dam - Permanent Repairs	428	90%	Developing Detailed SOW	\$ 1,086,970,000.00	F	566,000,000.00	8/20/2021	To be submitted	\$ 4,656,192.94	\$ 4,190,573.65	I	Planning & Design	Preliminary Studies	Jan-24	Dec-28	10%	
16	436621	FAASI Dams Minor Repairs	428	90%	Pending FEMA Approval	\$ 24,607,290.48	J	3,560,000.00	9/28/2021	D	Pending Approval	\$ -	\$ -	I	Planning & Design	30% Designs	Feb-24	Jul-25	30%
17	721184	FAASI - Guayabal Seismic Retrofit	428	90%	Pending FEMA Approval	\$ 326,154,895.79	M	299,276,101.00	5/18/2023	Pending Approval	\$ -	\$ -	I	Planning & Design	30% Designs	Jul-24	Dec-27	10%	
18	4339-0011	Patillas Dams	404/CDBG	100%	Approved	\$ 567,024,315.00	G	558,530,000.00	8/20/2021	\$ 558,000,000.00	\$ 1,855,903.87	\$ 1,855,903.87	I	Planning & Design	60% Designs	Jan-24	Aug-26	71%	
19	4339-0012	Early Warning System	404	100%	Approved	\$ 99,876,487.00	H	100,000,000.00	8/20/2021	\$ 100,000,000.00	\$ 10,271,778.16	\$ 10,271,778.16	I	Permitting	60% Designs	Mar-24	Aug-24	78%	
20	728260	FAAST Caonillas Hydroelectric Power Plant I	428	90%	Pending FEMA Approval	\$ 3,611,152.00	K	1,650,000.00	4/28/2021	D	Pending Approval	\$ 280,825.90	\$ 252,743.31	I	Planning & Design	30% Designs	Feb-24	Jul-25	30%
21	436468	FAASI Toro Negro Hydroelectric System Connection	428	90%	Pending FEMA Approval	\$ 57,244,061.71	Q	15,220,000.00	9/8/2021	Pending Approval	\$ 385,052.14	\$ 346,546.93	I	Planning & Design	60% Designs	Jul-21	Sep-25	35%	
22	180723	FAASI - Rio Blanco Hydroelectric System	428	90%	Pending FEMA Approval	\$ 49,095,575.55	O	48,120,000.00	4/28/2021	Pending Approval	\$ 357,833.33	\$ 322,050.00	I	Planning & Design	30% Designs	Jul-21	Dec-25	30%	
23	404-TBD-1	Retrofit projects on hydroelectric turbines (15 Projects)	404/CDBG	75%	Pending FEMA Approval	\$ 320,790,000.00	C	320,790,000.00	9/28/2023	Pending Approval	\$ -	\$ -	I	Technical Specifications	Appeal	Pending PROCH	TBD	NA	
24	725535	FAASI: System Upgrade for Generation Plants (IT/OT)	428	90%	Approved	\$ 11,423,825.00	N	11,423,825.00	6/22/2023	\$ 11,423,825.00	\$ 1,483,615.00	\$ 1,335,253.50	I	Planning & Design	60% Designs	Feb-24	Oct-25	75%	
25	746897	BONUS Nuclear Plant	428	90%	Approved	\$ 1,579,615.43	E	1,670,081.00	4/4/2024	\$ 1,579,615.43	\$ -	\$ -	I	Technical Specifications	30% Designs	TBD	Jun-26	30%	
						\$ 3,083,202,018.98	\$ 2,180,541,007.00	\$ 24,451,428.26	\$ 23,219,053.64										

Notes

A- A&E contractor is performing DSOw requirements.

B - Contracts awarded - Initial consultation for design and Mitigation initiated, Contractor provided preliminary findings as well as a projected dredge plan.

C - FEMA response on Appeal received June 15, 2025. Project denied due mitigation alignment. Awaiting CDBG/PRDOH second appeal decision.

D - Project was segregated into other FEMA projects to address specific scope on individual projects. PREB approval amount was segregated.

E - Project obligated. PREPA to initiate contracting process.

F - Design stage and ESA consultation process initiated. USACE received FEMA REC approval for all preliminary studies.

G - 30% design Completed. Budget amendment request pending FEMA approval. USACE TO1 approved by PREPA BOD & FOMB.

H - FEMA cost realignment approval received 7/30/2025 along with Group REC's for construction initiation.

I - Amounts reimbursed are subject to A&E costs incurred in the development of Technical Specifications and Design. Costs were reimbursed through PW 95 10 A&E.

J - Received RFI from FEMA. Revised DSOw and resubmitted for FEMA Approval.

K - PREPA response to RFI. Preparing modification to include mitigation per FEMA meeting. Correct DSOw and CE deliver date to October 2025

L - Funding to be obtained from USDA & FEMA. Pending evaluation by PREPA team and correspondence from Federal Partner (NRCS).

M - Designer (Federal Partner) has reduced resources to proceed from appraisal level designs. PREPA evaluating how to proceed with final designs.

N - Design Build ongoing. Scope alignment submitted to FEMA to include revisions to some tasks. RFI Responded, pending FEMA EHP Review.

O - FERC re-licensing. Re-licensing process indicated that equipment needs to be included in the design. This includes flow meters between diversion dams. DSOw and CE delivery date rescheduled in August 2025.

P - Geotechnical studies under evaluation by FEMA. DSOw Submitted w/ new cost estimate & Mitigation scope

Q - Geotech studies scope of work to be completed by June 30 and complete designs for FEMA resubmittal.