

**GOVERNMENT OF PUERTO RICO  
PUBLIC SERVICE REGULATORY BOARD  
PUERTO RICO ENERGY BUREAU**

<b>NEPR</b>  <b>Received:</b>  <b>Dec 15, 2023</b>  <b>9:52 AM</b>
--

**IN RE:**

10 YEAR PLAN FEDERALLY FUNDED  
COMPETITIVE PROCESS

**CASE NO.:** NEPR-MI-2022-0005

**SUBJECT:** Motion to Submit Bi-weekly Report on the Status of Emergency Generation and Black-Start Generation Procurement in Compliance with Resolution and Order Dated January 23, 2023

**MOTION TO SUBMIT BI-WEEKLY REPORT ON THE STATUS OF EMERGENCY  
GENERATION AND BLACK-START GENERATION PROCUREMENT IN  
COMPLIANCE WITH RESOLUTION AND ORDER DATED JANUARY 23, 2023**

**TO THE HONORABLE PUERTO RICO ENERGY BUREAU:**

COMES NOW GENERA PR LLC (“Genera”), as agent of the Puerto Rico Electric Power Authority (“PREPA”),<sup>1</sup> through its counsels of record, and respectfully submits and prays as follows:

1. On January 23, 2023, the Puerto Rico Energy Bureau of the Public Service Regulatory Board (“Energy Bureau”) entered an order with the subject *Determination for the Project Application Package for the Seven (7) Additional Peakers to be used as Emergency Generation* (“January 23<sup>rd</sup> Order”). In this order, among other directives, PREPA was instructed to report to the Energy Bureau on the status of emergency generation and black start generation procurement, including interconnection study assumption consistency between contractors, at

---

<sup>1</sup> Pursuant to the *Puerto Rico Thermal Generation Facilities Operation and Maintenance Agreement* (“LGA OMA”), dated January 24, 2023, executed by and among PREPA, Genera, and the Puerto Rico Public-Private Partnerships Authority (“P3 Authority”), Genera is the sole operator and administrator of the Legacy Generation Assets (as defined in the LGA OMA) and the sole entity authorized to represent PREPA before PREB with respect to any matter related to the performance of any of the O&M Services provided by Genera under the LGA OMA.

bimonthly intervals for the first year, and at quarterly intervals thereafter as stated above until installation.

2. In compliance with the January 23<sup>rd</sup> Order and pursuant to Genera's obligations under the LGA OMA, Genera submits as *Exhibit A* to this Motion a document titled *Bi-weekly Report for December 1 – 15, 2023* ("Bi-weekly Report"). This Bi-weekly Report outlines Genera's recent progress regarding the RFP process from December 1, 2023, to December 15, 2023.

**WHEREFORE**, for the reasons stated above, Genera respectfully requests the Energy Bureau to **take notice** of the above and **deem** Genera in compliance with the January 23<sup>rd</sup> Order.

**RESPECTFULLY SUBMITTED.**

In San Juan, Puerto Rico, this 15<sup>th</sup> day of December 2023.

**ECIJA SBGB**  
PO Box 363068  
San Juan, Puerto Rico 00920  
Tel. (787) 300.3200  
Fax (787) 300.3208

/s/ Jorge Fernández-Reboredo  
Jorge Fernández-Reboredo  
[jfr@sbgblaw.com](mailto:jfr@sbgblaw.com)  
TSPR 9,669

/s/ Alejandro López-Rodríguez  
Alejandro López-Rodríguez  
[alopez@sbgblaw.com](mailto:alopez@sbgblaw.com)  
TSPR 22,996

/s/ Joaquín M. Lago González  
Joaquín M. Lago González  
[jlago@sbgblaw.com](mailto:jlago@sbgblaw.com)  
TSPR 20,678

## CERTIFICATE OF SERVICE

We hereby certify that a true and accurate copy of this motion was filed with the Office of the Clerk of the Energy Bureau using its Electronic Filing System and that we will send an electronic copy of this motion to the attorney for Puerto Rico's Electric Power Authority , Lionel Santa Crispín, at [lionel.santa@prepa.pr.gov](mailto:lionel.santa@prepa.pr.gov).

In San Juan, Puerto Rico, this 15<sup>th</sup> day of December 2023

/s/ Alejandro López-Rodríguez  
Alejandro López-Rodríguez

Exhibit A

Bi-weekly Report – December 1 – 15, 2023

Docket Number: NEPR-MI-2022-0005

In Re: 10 Year Plan Federally Funded Competitive Processes

Re: Bi-weekly Report for December 1 – 15, 2023

---

The following is a list of the activities and most significant events that happened in the last two weeks regarding the Project:

- RFP published in Power Advocate on November 10, 2023.
- Eight potential bidders submitted their intent to bid and signed NDA.
- Project RFP bid due date was extended to January 26, 2024, at the request of the bidders. RICE manufacturers requested additional time stating that they need to get all necessary information from BOP suppliers to complete their bids.
- FEMA acknowledged the request to move seven peaker units from 404 to 406. Genera is waiting for the Central Office for Recovery, Reconstruction, and Resiliency and the Federal Emergency Management Agency to take the following steps regarding the four black start units.
- Waiting for the Fiscal Oversight and Management Board to give final approvals to execute Technical Services contracts in accordance with the Contract Review Policy. These contracts are for activities such as environmental assessments, project management and land surveys.