

Job #: PRPUE-21-10080-1

Date: 17-May-2021

Location: N/A - PREPA - Dagau Naguabo

Asset(s): Inventory

Product(s): #2 Fuel Oil

# Shore Tank Measurements

# DRAFT



**BUREAU  
VERITAS**

S-1		Crit Zone	Phase	Date/Time		Roof Adj	Amb °F	CTSh Factor	CTSh Gal	Lines Adj	VCF Table	CoE
			Open	17-May-2021	21:30	N/A	77.0	1.00027	93.30		6B-60°F	
			Close			N/A					6B-60°F	
Operation Phase	Gauge ft	TOV Gallons	FW Gauge ft	FW Gallons	API-60°F	Temp °F	GOV Gallons	VCF 60°F	GSV Gallons			
Open	23-5 5/8	345,561.00	0-0	0.00	36.9	83.0	345,654.30	0.98917	341,910.86			
Close												
Difference		345,561.00		0.00			345,654.30					
Adjustments to GSV										341,910.86		

Shore Summary						
API-60°F	Adjustments (Gallons)			Condition of Shore Lines	Method of Verification	Water Paste Used
	For Meters to GSV	For Lines to GSV	To Water			
36.9						KOLOR KUT
Shore Delivered	Shore Delivered	Total Calculated	Gross Standard			
	CubicMeters-15C	1,293.665	1,293.665	Density		
	Barrels-60F	8,140.73	8,140.73	API-60F		
	Gallons-60F	341,910.86	341,910.86	36.9		
	Pounds	2,392,166	2,392,166			
	Long Tons	1,067.931	1,067.931			
	MT (In Air)	1,085.068	1,085.068			
	MT (In Vac)	1,086.457	1,086.457			
	Free Water	0.00				

Date / Time

Date / Time