PREPA CAMBALACHE INVENTORY

AS PER API CHAP: 3,7,8,11,12,17

DATE: NOVEMBER 30, 2021
RECORD NO.: GA021836

Page 1

PREPA SHIPMENT NO. CAM-TANK INVENTORY-11-21

TANK	DATE	TIME	GAUGE	GROSS VOLUME	WATER GAUGE	VOLUME	LIQ.TEMP.	API	AMB. TEMP.
NO 2 DESTILLATE FUEL OIL									
D-1	11/30/21	2330	40' 05 7/8"	843,761.00	50' 02"	3,785.00	79.6	37.2	79.0
D-3	11/30/21	2400	38' 02 7/8"	1,045,698.00	49' 11 1/2"	21,482.00	79.8	36.8	79.0

12/01/21 @1536 Shore Figures confirmed with E. Berrios of PREPA Cambalache

ALTOL PETROLEUM PRODUCTS SERV. INC.
ALVING TOLLINCHI DELGADO
CEO ALTOL ENTERPRISES

228 Parque Industrial Sabanetas
Ponce, PR 00716-4401
Tel. 787-835-4242, Fax 787-835-2004

ALTOL PETROLEUM PRODUCTS SERVICE, INC.

Calle Gregorio Ledesma, HN 55, Levittown
Toa Baja, P. R. 00949
Tel. 787-784-1112, Fax 787-784-1115

REPORT OF SHORE QUANTITY

AS PER API CHAP: 3,7,8,11,12,17

PREPA SHIPMENT NO. CAM-TANK INVENTORY-11-21

		RECORD NO. : GA021836	**DATE:** NOVEMBER 30, 2021
EVENT:	CAMBALACHE END OF MONTH INVENTORY GAUGE	**CONSIGNOR :** PUERTO RICO ELECTRIC POWER AUTHORITY	**PORT/TERMINAL :** ARECIBO, PR
PRODUCT :	NO. 2 DESTILLATE FUEL OIL	**CONSIGNEE :** PUERTO RICO ELECTRIC POWER AUTHORITY	**DESTINATION :** CAMBALACHE

TANK NO.	DATE	TIME	INNAGE ULLAGE (FT/M)	TOTAL OBSERVED VOLUME (TOV)	FREE WATER = (FW) INNAGE (FT/M)	FREE WATER = (FW) VOLUME (BBLS/M3)	TEMP. CORR. SHELL CTSh	ROOF CORR. (+ / -) (FRA)	GROSS OBSERVED VOLUME (GOV)	A P I @ 60°F	OBS. TEMP. (°F/°C)	V.C.F. TABLE (CTL)	GROSS STANDARD VOLUME (GSV)
D-1	11/30/21	2330	40' 05 7/8"	843,761.00	50' 02"	3,785.00	0.99994	0.00	839,925.60	37.2	79.6	0.99075	**832,156.29**
						TOTAL DELIVERED THIS TANK							
D-3	11/30/21	2400	38' 02 7/8"	1,045,698.00	49' 11 1/2"	21,482.00	0.99994	0.00	1,024,154.55	36.8	79.8	0.99069	**1,014,619.67**
						TOTAL DELIVERED THIS TANK							

TANKS NO.	**D-1**	**D-3**	**TOTAL CARGO**
NET BARRELS AT 60F	19,813.25	24,157.61	**1,846,775.96**
NET GALLONS AT 60F	832,156.29	1,014,619.67	**77,564,590.32**
POUNDS/GALS			
POUNDS	5,811,792.00	7,102,883.20	**12,914,675.20**
LONG TONS	2,594.55	3,170.93	**5,765.48**
METRIC TONS	2,636.15	3,221.66	**5,857.81**
CUBIC METERS	0.13095 0.13305	0.13126 0.13336	**293,613.950**
SHORE PIPELINES :	**COMMENCED:**	**FINISHED :**	
VESSEL TANKS :			

FORM AL04-08/95

ALTOL PETROLEUM PRODUCTS SERV. INC.
ALVING TOLLINCHI DELGADO
CEO ALTOL ENTERPRISES